## **Factory Acceptance Test - Generic**

Test procedure:

| Testing Company:         | Client:                 |
|--------------------------|-------------------------|
| Vention Representatives: | Client Representatives: |
| Project:                 | Client Titles:          |

| 1   | Mechanical Verification                             | Accepted   | Comments | Initials | Date |
|-----|---|------------|----------|----------|------|
| 1.1 | Equipment assembled per design                      | Yes No N/A |          |          |      |
| 1.2 | Frame and motion parts securely fixed               | Yes No N/A |          |          |      |
| 1.3 | Axes aligned and calibrated                         | Yes No N/A |          |          |      |
| 1.4 | Pneumatics sealed, no leaks under pressure (60 sec) | Yes No N/A |          |          |      |

| 2   | Electrical Checks                       | Accepted            | Comments | Initials | Date |
|-----|---|---------------------|----------|----------|------|
| 2.1 | Wiring per ASD diagram                  | Yes No N/A          |          |          |      |
| 2.2 | Cables secured, no movement obstruction | Yes No N/A<br>O O O |          |          |      |
| 2.3 | Devices power up without faults         | Yes No N/A          |          |          |      |
| 2.4 | All sensors tested and functioning      | Yes No N/A<br>O O O |          |          |      |

| 3   | Functional Tests                      | Accepted            | Comments | Initials | Date |
|-----|---------------------------------------|---------------------|----------|----------|------|
| 3.1 | Sequence starts on operator command   | Yes No N/A<br>O O O |          |          |      |
| 3.2 | Motion runs correctly with test parts | Yes No N/A<br>O O O |          |          |      |
| 3.3 | Handles up to 100 kg payload          | Yes No N/A<br>O O O |          |          |      |
| 3.4 | Runs loop cycles without stopping     | Yes No N/A<br>O O O |          |          |      |

## CCC ProcessNavigation

| 3.5  | UI accepts metric & imperial units     | Yes | No | N/A<br>O |  |  |
|------|--|-----|----|----------|--|--|
| 3.6  | Achieves target throughput (X pcs/min) | Yes | No | N/A<br>O |  |  |
| 3.7  | Noise < 75 dB                          | Yes | No | N/A<br>O |  |  |
| 3.8  | Machine anchored to floor              | Yes | No | N/A<br>O |  |  |
| 3.9  | Manuals and guides delivered           | Yes | No | N/A<br>O |  |  |
| 3.10 | Operators trained                      | Yes | No | N/A<br>O |  |  |
| 3.11 | Maintenance instructions provided      | Yes | No | N/A<br>O |  |  |

| 4   | Safety Verification                  | Accepted            | Comments | Initials | Date |
|-----|--------------------------------------|---------------------|----------|----------|------|
| 4.1 | Risk assessment completed and shared | Yes No N/A<br>O O O |          |          |      |
| 4.2 | All E-stops tested and functional    | Yes No N/A<br>O O O |          |          |      |
| 4.3 | E-stop halts all motion instantly    | Yes No N/A<br>O O O |          |          |      |
| 4.4 | Safety enclosure installed and fixed | Yes No N/A<br>O O O |          |          |      |
| 4.5 | Safety zones limit machine operation | Yes No N/A<br>O O O |          |          |      |
| 4.6 | Speed resumes only after fault reset | Yes No N/A<br>O O O |          |          |      |

Has the machine passed all validation and functionality tests: